

Tillsonburg Community Centre – Construction Update

May 2024

Construction continued to progress during the month of May.

Installation of aluminum curtain wall framing has commenced and exterior wall construction has progressed; exterior sheathing board, air/vapour barrier membrane, thermal clips and framing were observed. Roofing has also further developed at all three levels of the addition.

Steel stud framing, HVAC, plumbing, electrical, and sprinkler work continues within the building. The new concrete floors and ramp within the Lobby area are now poured and work within the Women's Change Room and Men's Change Room is continuing.

Site preparation and formwork for the exterior retaining wall has also commenced.



Exterior: View towards the north (South Entry from Hardy Ave.)



Exterior: View towards the west (roofing in progress)



Interior: View of the main entry and lobby area



Interior: View towards the west (to the accessible change room)

Anticipated work for June 2024:

- Aluminum curtain wall framing installation will continue
- Interior steel stud framing will continue and drywall installation will commence
- Mechanical, electrical, plumbing and fire protection work will continue within the addition
- Mechanical, electrical and plumbing work will continue within the existing change room areas
- Ceiling installation within the existing change room areas will continue
- Exterior wall assembly construction will continue
- Roofing installation will continue/near completion
- Exterior retaining wall construction and site work will continue

a+LiNK Architecture Inc. will continue to provide monthly construction updates on the Tillsonburg Community Centre Addition.