

**FROM BROADWAY STREET TO  
GEORGE STREET  
LOCAL TRAFFIC ONLY  
USE ALTERNATE ROUTE**

**LOCAL BUSINESS OPEN  
ACCESS TO THE  
MILL RESTURANT  
OPEN**

BROADWAY ST. CLOSED  
AT LONDON STREET  
NO THROUGH TRAFFIC  
LOCAL TRAFFIC ONLY

**FOLLOW**

DETOUR  
D-2

**SAVANNAH COURT**  
**SEE NOTE 1**

**WORK AREA**



ROAD  
CLOSED



ROAD  
CLOSED



ROAD CLOSED  
LOCAL TRAFFIC ONLY



ROAD CLOSED  
LOCAL TRAFFIC ONLY

DETOUR  
D - 1

**ENDS**

**LOCAL BUSINESS OPEN  
ACCESS TO THE  
MILL RESTURANT  
OPEN**

**LOCAL BUSINESS OPEN  
ACCESS TO THE  
MILL RESTURANT  
OPEN**

DETOUR  
D - 2

↑

DETOUR  
D - 2



DETOUR  
D - 2

↑



### Legend

 Barrel

 Work Area







## John Pound Road - Traffic Control Plan Notes

1. Birnam will maintain one lane access for egress/entry as the project will be done in one phase. Local properties, Savannah Court and George Street will be maintain and delineated utilizing barrels and proper signages.
2. Daily site inspection to ensure that signs, cones and other signaling equipment are placed in the right position (visible), cannot easily be moved by people, cars, or wind gusts, and are kept in good condition.
3. During construction, pedestrian barricades/fence will be utilized for adequate protection and guidance. After work, our crew will maintain clean and safe construction area. For night time, high traffic visibility garments, reflectorized barrels (TC-54) and maintain all barricades throughout the work zone.
4. Entrances to institutional, industrial and commercial establishments shall be accessible at all times unless noted otherwise. Construction practices shall be amended to achieve this requirement.
5. Birnam will be responsible in all of the construction works and maintaining the flow of traffic.
  - During working hours site contact - **Site Supervisor: Ryan Timmermans - 519-200-5549**
  - After hours site contact - **Site Supervisor: Ryan Timmermans - 519-200-5549**